
### ALTITUDE WIND TUNNEL DEMOLITION



National Advisory Committee for Aeronautics Aircraft Engine Research Laboratory

# AWT A brief history

- Opened in 1944 as first of its kind facility
- Played a crucial role in developing aeronautics for WWII aircraft
- Helped to develop turbojet, ramjet, and turboprop engines
- Later converted to Space Power Chamber (SPC), allowing it to recreate a space environment
- •As SPC served a critical role in the emerging space program



National Advisory Committee for Aeronautics Aircraft Engine Research Laboratory

# Reroute of Piping Piping rerouted prior to demolition



National Aeronautics and Space Administration John H. Glenn Research Center at Lewis Field

Steam, condensate, air, and natural gas piping were rerouted prior to demolition activities

# Reroute of Piping Piping rerouted prior to demolition



A pipe bridge and pipe supports were installed along the IRT Building for the rerouted pipe; which was then painted for identification

# Reroute of Piping Piping rerouted prior to demolition




Pipe bridge installed and painted

### **Building 78 Demolition**Removal of Exterior Walls



Walls are demoed and material is removed from site

### Building 78 Demolition Removal of Debris




### Building 78 Demolition Slab over remaining foundation



A concrete slab and hatch are installed over the remaining basement

## **Exhauster Building Removal of Generator**



### **Exhauster Building**Removal of Generator – In Progress



A portion of the wall was removed to allow access to the generators

### **Exhauster Building**Removal of Generator – In Progress



### **Exhauster Building**Removal of Generator – Partially Removed



The generators are removed from the building and recycled

### Exhauster Building Installation of Floor – Post Demo




Steel decking installed prior to concrete placement


### Exhauster Building Installation of Floor – Post Demo



Concrete slab in place of generator foundations



Lead paint had to be removed from all areas to be torch cut prior to removing the outer shell from the tunnel



A barrier was installed before lead abatement began



Workers wore personal protective equipment to control lead exposure – a medical exam process was also implemented




A needle gun was used to remove paint along the welds – where the panels were to be torch cut

#### Removal of Outer Shell and Insulation




Torch cutting the outer shell – notice shadow of 2 workers; one torching, one serving as a fire watch with hose at hand

#### Removal of Outer Shell and Insulation



The steel plate outer shell is removed, revealing the insulation

#### Removal of Outer Shell and Insulation




Insulation is removed, revealing wire fabric below

### Tunnel Demolition Removal of Outer Shell and Insulation



Asbestos containing rope used to attach insulation; proper protection was taken due to the material

#### Removal of Outer Shell and Insulation



First section of outer shell and insulation removed

#### Removal of Outer Shell and Insulation



Large portion of shell and insulation removed, revealing inner shell

**Bulkhead Installed for Space Power Chambers** 




Bulkhead installed in the early 1960's converting AWT to SPC

### Tunnel Demolition Torching and Removal of Inner Shell



## Tunnel Demolition Torching and Removal of Inner Shell



# Removing the Main Drive Unit Preparing for the Lift



Crane mats are set beneath the crane outriggers and the rigging is prepared prior to the lift

### Removing the Main Drive Unit Picking the Load



The fan drive unit is lifted through the roof of the Exhauster Building

## Removing the Main Drive Unit Setting the unit



# Removing the Main Drive Unit Disassembly prior to recycling



The unit is cut into manageable sections and removed from the site

### **Building 7 Renovation**

Capping the tunnel, painting exposed steel, and removing the asbestos containing Transite panels



Upon completion of tunnel demo; tunnel caps were installed and painted, and asbestos containing Transite panels were removed

### **Building 7 Renovation**

Capping the tunnel, painting exposed steel, and replacing the asbestos containing Transite panels



In progress; notice tunnel cap painted white, and portion of Transite panels removed with new white panels installed

### **Building 7 Renovation**

Capping the tunnel, painting exposed steel, and replacing the asbestos containing Transite panels



Completed south wall

### Installing New Wheel Chair Ramp Placement of new concrete ramp



Providing handicapped accessibility to Building 8

### Nearing Completion The site on 7-15-09



To be completed: panel installation, grading, and asphalt paving